



**HIGHWAY PREVENTIVE MAINTENANCE #10 PROJECT**  
SOUTH WINTON ROAD  
BRIGHTON-HENRIETTA TOWNLINE ROAD TO WESTFALL ROAD  
**BRIGHTON-HENRIETTA TOWNLINE ROAD**  
JEFFERSON ROAD TO SOUTH WINTON ROAD  
**ELMGROVE ROAD**  
BUFFALO ROAD TO SPENCERPORT ROAD

JULY 2024

This informational newsletter will provide periodic updates (as needed) on the status of the Highway Preventive Maintenance #10 Project and communicate upcoming construction activities to local residents.

## CURRENT PROJECT STATUS

### **ROAD WORK TO BEGIN ON ELMGROVE ROAD**

Villager Construction, Inc., the contractor, will be starting work operations on Elmgrove Road in late July/early August. The initial work will involve adjusting drainage grates, replacing curb and sidewalk ramps, and installation of a new concrete sidewalk between Lyell Road to Spencerport Road (on the east side of Elmgrove Road). Milling on Elmgrove Road is tentatively scheduled to begin in late August/early September.

### **MILLING AND PAVING SCHEDULE FOR BRIGHTON-HENRIETTA TOWNLINE ROAD**

The contractor has been working diligently the last few weeks to adjust drainage grates and to replace sidewalk ramps, curbs, and gutters in preparation for milling/paving operations on Brighton-Henrietta Townline Road. The **tentative** schedule of remaining work (weather dependent) is as follows:

- Week of 7/22 to 7/26 - mill Brighton-Henrietta Townline Road (between S Winton Road and the Bridge over Red Creek *(900' northeast of Jefferson Road)*). Start re-paving.
- Week of 7/29 to 8/2 - Continue to re-pave Brighton-Henrietta Townline Road
- Week of 8/5 to 8/9 - re-pave any remaining areas on Brighton-Henrietta Townline *(if necessary)*

**\*\*Note: Portable Electronic Message Boards will be installed on site prior to the start of milling operations in order to alert motorists of the scheduled work.**

For updated information on this project, and other Monroe County DOT projects, please visit: <https://www.monroecounty.gov/dot-construction>



## PROJECT CONTACTS

Full time inspection staff is on-site daily working with the Contractor. During construction, if you have an emergency, question, or concern regarding the work in progress or another circumstance, please contact our Resident Engineer.

### **On-site Resident Engineer:**

**Taylor Reedhead**

**TYLin**

**Field Office: 585-454-9641**

### **County Representative:**

**Sam Giovino**

**Project Manager**

**SamuelGiovino@monroecounty.gov**

**Phone: 585-753-7733**

### **Contractor:**

**Villager Construction Inc.**